

## COCONINO COUNTY HEALTH DEPARTMENT

### **ENVIRONMENTAL QUALITY**

PROCEDURES FOR CONVENTIONAL COMMERCIAL
WASTEWATER TREATMENT FACILTY (OWTF) PROVISIONAL
VERIFICATION

Sumbit the following items below in order to obtain Provisional Verification (PV) to construct and discharge from a conventional OWTF [Arizona Administrative Code (AAC) R18-9-E302].

#### **COMPLETENESS REVIEW:**

- 1) Completed Notice of Intent to Discharge (application, pages 2-3).
- 2) Appropriate fee (see page 2 to determine your fee).
- 3) Three detailed plot plans of the property. Minimum paper size 8½" x 11" (see plot plan checklist for requirements on page 4).
- 4) One floor plan drawn to scale with all plumbing fixture units (sinks, toilets, floor drain, etc.).
- 5) System design flow calculations (page 6, 7). Plumbing fixture units and/or building square footage may be used to determine floor rates. Contact the Environmental Services Office for a determination.
- 6) Design calculation form for shallow & deep trench systems **OR** for chamber technology systems (page 8,9).

IF ANY OF THESE ITEMS ARE NOT COMPLETE OR ARE MISSING, THE APPLICATION AND ALL PAPERWORK WILL BE SENT BACK TO THE APPLICANT FOR COMPLETION.

#### **PLAN REVIEW:**

- 1) When the submittal is complete, we have 10 working days to complete the review.
- 2) If your submittal does not comply with the requirements of the general permit or other applicable requirements of Article 3 (Aquifer Protection Permits), you will receive a written request for additional information.
- 3) When your submittal is approved, you will receive a copy of your PV, along with a copy of your stamped approved plot plan. A copy of your PV will be forwarded to Community Development. You will have 2 years to complete construction of your OWTF from the time the PV was issued. Once the construction is complete, please contact your district inspector to schedule a final inspection. Please allow 5 working days for final inspection (weather permitting).
- 4) If your submittal is denied, you will receive a Notice of Denial with a list of deficiencies to be corrected. After corrections have been made, re-apply and pay the required fee.



### COCONINO COUNTY HEALTH DEPARTMENT

### **ENVIRONMENTAL QUALITY**

## **NOTICE OF INTENT TO DISCHARGE**

FEES	PAYMENT INFORMATION		
Commercial Conventional NOID \$455.00	0 FEE PAID: DATE:		
	RECEIPT#		
	SUBMITTED TO:		
SITE INFORMATION			
SUBDIVISION:	UNIT# LOT#		
ASSESSOR'S PARCEL #	SIZE IN ACRES:		
PROPERTY ADDRESS:			
	SECTION: , ¼ ¼ ¼		
LATITUDE: ° ,	" N LONGITUDE: ° ' " W		
HOME OWNER/AUTHORIZED AGENT (person with overall p			
NAME OF BUSINESS:			
NAME: T	ELEPHONE/FAX #		
ADDRESS:	CITY/STATE/ZIP:		
CONTACT PERSON (if different than home owner)			
NAME:T			
	CITY/STATE/ZIP:		
CONTRACTOR INFORMATION			
NAME: T	ELEPHONE/FAX #		
ADDRESS:	CITY/STATE/ZIP:		
LICENSE # LI	ICENSE CLASSIFICATION:		
DIODOCAL OVOTEM INTENDED TO DEDVE	tanama O mina manusata difimuna)		
DISPOSAL SYSTEM INTENDED TO SERVE (check cat			
OFFICE – # OF SQUARE FEET?	RESTAURANT - # OF MEALS SERVED?		
WAREHOUSE - # OF SQUARE FEET?	MOTEL - # OF SQUARE FEET?		
CAMPGROUND - # OF CAMPSITES?	TRAILER/MOBILE HOME PARK - # OF SPACES?		
# OF CENTRAL BATHHOUSES?	RETAIL SPACE - # OF SQUARE FEET?		

OTHER - (SPECIFY & GIVE DETAILS) :			
NARRATIVE DESCRIPTION OF PROJECT			
CONVENTIONAL SEPTIC TANK SYSTEM (GENERAL PERMIT 4.02) SERVING A COMMERCIAL DEVELOPMENT.			
This onsite wastewater treatment facility consists solely of a conventional septic tank system and disposal field sized for a design flow of			
Gallons per day. The septic tank conveys wastewater to a disposal field consis	ting of ( <i>check one</i> ):		
SHALLOW TRENCH DEEP TRENCH BED	CHAMBER TECHNOLOGY		
The expected date of the first operation of this system is The set	wage to the septic tank has the		
characteristics of: TYPICAL HOUSEHOLD SEWAGE; OR TYPICAL HOUSEHOL	D SEWAGE and (list other sources and		
characteristics of the wastewater)			
CERTIFICATION OF COMPLIANCE: To be completed by the homeowner or authorized agent			
CERTIFICATION OF COMPLIANCE: To be completed by the homeowner or authorized agent  I, , on this date of,			
:	certify that this Notice of Intent		
I, , on this date of,	certify that this Notice of Intent on is, to the best of my knowledge, true,		
I, , on this date of, To Discharge and attachments were prepared under my direction or authorization and all information	certify that this Notice of Intent on is, to the best of my knowledge, true, is form is or will be designed, constructed,		
I,, on this date of,  To Discharge and attachments were prepared under my direction or authorization and all information accurate, and complete. I also certify that the septic tank and disposal field system described in the	certify that this Notice of Intent on is, to the best of my knowledge, true, is form is or will be designed, constructed, 2 (AAC R18-9-E302) and applicable		
I,, on this date of,  To Discharge and attachments were prepared under my direction or authorization and all information accurate, and complete. I also certify that the septic tank and disposal field system described in the and operated in accordance with the terms and conditions of General Aquifer Protection Permit 4.0	certify that this Notice of Intent on is, to the best of my knowledge, true, is form is or will be designed, constructed, 2 (AAC R18-9-E302) and applicable to 18, Chapter 9 regarding aquifer		
I,, on this date of,	certify that this Notice of Intent on is, to the best of my knowledge, true, is form is or will be designed, constructed, 2 (AAC R18-9-E302) and applicable to 18, Chapter 9 regarding aquifer		
I,	certify that this Notice of Intent on is, to the best of my knowledge, true, is form is or will be designed, constructed, 2 (AAC R18-9-E302) and applicable to 18, Chapter 9 regarding aquifer		
I,	certify that this Notice of Intent on is, to the best of my knowledge, true, is form is or will be designed, constructed, 2 (AAC R18-9-E302) and applicable to 18, Chapter 9 regarding aquifer		



# COCONINO COUNTY HEALTH DEPARTMENT

### **ENVIRONMENTAL QUALITY**

Barbara Worgess *Director* 

## PLOT PLAN CHECKLIST FOR COMMERCIAL SYSTEM

NAME:		PHONE #	
SUBDIVISION/PARCEL#			
<b>DIRECTIONS:</b> The following checklist includes all the items necessary for properly completing the plot plan. Please add all of the items to your plot plan that apply. If your plot plan submittal does not comply with the requirements of the general permit or other applicable requirements of Article 3 (Aquifer Protection Permits), you will receive a written request for			
# Yes	No	GENERAL INFORMATION	
1. 🗌		All property dimensions, names of streets, roadways and easements.	
2.		Scale needs to be either 1" = 20' for 1 acre or less. 1" = 40' for more than 1 acre.	
3. 🗌		Direction of North.	
4.		Owners name, designer's name, assessor's parcel #, subdivision, and lot #.	
5. 🗌		Property size in acres.	
6. 🗌		Location & dimensions of all proposed & existing structures (including decks, patios, & driveways).	
7.		Location of wells, water lines, & bodies of water (include wells within 100' of neighboring properties).	
8. 🗌		Distance to cuts, slopes, dry washes & drainage easements greater than 25' from system or reserve area.	
9. 🗌		Topography, showing appropriate contour intervals, with original and post installation grades.	
10. 🗌		Lot features such as hills, valleys, and gullies.	
11. 🗌		Location of all test holes.	
12. 🗌		Location of all percolation test(s).	
# Yes	No	SYSTEM DIMENSIONS:	
13.		Building sewer line length & slope (min. length is 10' & max. length is 100', w/ 1/4" per ft. fall). Two-way clean-out(s) location in the building sewer line. (1 @ dwelling, 1 every 50', 1 @ any bend greater than 45 degrees).	
15. 🗌		Septic tank size, material, and tank manufacturer (must be ADEQ approved).	
16. 🗌		Septic tank effluent filter (assure that it prevents passage of solids > 1/8", corrosion & erosion resistant)	
17. 🗌		Septic tank risers over inlet & outlet (and over center when applicable).	
18. 🗌		Outlet line length, type, & slope, (min. length is 6' & min. slope is 4").	
19.		Distribution method: a) Distribution Box (D-box), required for 3 lines or more. D-box must be leveled w/ water (have water available for final inspection), must be set on a concrete pad & stabilized with a concrete collar. b) Level Manifold Line, two lines required. Indicate stabilization method.	
20. 🗌		Leach line lengths and total number. All lines must be the same length to provide equal distribution. (Lines cannot exceed 100', must be level & capped at each end).	
21. 🗌		Distance between distribution pipe. (2x the effective depth, or 5 feet, whichever is greater).	
22. 🗌		Location of reserve area. Reserve area must be equal in size to the disposal field.	
23		Provide a cross-section of your proposed leach trench, chamber, or bed showing the inspection pipe, effective area, trench width, and total-trench depth etc. (use pages 7 & 8 for completion).	
24.		Must meet all minimum setback requirements (page 5).	
FOR DEPARTMENT USE ONLY			
☐ APP	ROVE	ED NOT APPROVED DATE: ENV. SPECIALIST:	



## COCONINO COUNTY HEALTH DEPARTMENT

### **ENVIRONMENTAL QUALITY**

**SETBACK REQUIREMENTS R18-9-A312(C)** 

COMMENTS:		

	SETBACK DISTANCE (FEET)		
FEATURE OF POTENTIAL IMPACT	SEPTIC TANK	DISPOSAL TRENCH, BED, OR SEEPAGE PIT	
Building (1)	10	10	
Property line shared with adjoining land <b>not served</b> by a common drinking water system or an existing well (2)	50	50	
All other property lines	5	5	
Water supply well (public or private)	100	100	
Perennial or intermittent stream (3)	100	100	
Lake or reservoir (4)	100	100	
Drinking water intake from a surface water source (includes an open water body, downgrade spring or a well tapping streamside saturated alluvium)	200	200	
Drainage easement or wash with drainage area more than five acres (5)	50	50	
Water main or branch water line well tapping streamside saturated alluvium)	10	10	
Domestic service water line (6)	5	5	
Downslope cut banks and culvert or roadway ditches (7)	15	15	
Driveway (8)	5	5	
Swimming pool (9)	5	5	
Easement (except drainage easement)	5	5	

#### Notes:

- (1) Includes porches, decks, and steps (covered or uncovered), breezeways, roofed patios, carports, covered walks and driveways, and similar structures and appurtenances.
- (2) A common drinking water system is a system that currently serves or is under legal obligation to serve the property and may include a drinking water utility, a well sharing agreement, or other viable water supply agreement. A setback may be reduced to a minimum of five feet from the property line if:
  - a. The owners of any affected undeveloped adjacent properties agree by an appropriate written document to limit the location of any new well on their property to at least 100 feet from the proposed septic tank and primary and reserve disposal field areas; and
  - b. The arrangements and documentation are approved by the Department.
- (3) Measured from the limit of peak stream flow from a 10-year, 24-hour rainfall event.
- (4) Measured from the high water line from a 10-year, 24-hour rainfall event at the lake or reservoir.
- (5) Measured from the nearest edge of the defined natural channel bank or drainage easement whichever is less. A setback may be reduced to 25 feet if natural or constructed erosion protection is approved by the appropriate flood plain administrator.
- (6) The water line separation from sewer lines shall be as follows:
  - a. A water line crossing a sewer line at an angle of 45 to 90 degrees shall be one foot above the sewer line.
  - b. A water line crossing a sewer line at an angle of less than 45 degrees is not allowed.
  - c. A water line that is one to three feet from a sewer line but does not cross the sewer line shall be one foot above the sewer line and may be on a bench in the same trench or in a separate trench.
  - d. A water line that is less than one foot from a sewer line but does not cross the sewer line is not allowed.
- (7) Measured to the top of the cut bank or ditch or to the nearest sidewall of the culvert. The setback to a disposal trench, bed, or seepage pit is 15 feet or four times the elevation difference between the finished grade of the disposal trench, bed, or seepage pit and the elevation at the cut bank bottom, ditch bottom, or culvert invert, whichever is greater, up to 50 feet.
- (8) Measured to the nearest edge of septic tank excavation. A properly reinforced septic tank and cover may be placed at any location relative to a driveway if access openings, risers, and covers carry the design load and are protected from inflow.
- (9) A setback may be increased due to soil loading and stability concerns.



## COCONINO COUNTY HEALTH DEPARTMENT


### **ENVIRONMENTAL QUALITY**


### DESIGN CALCULATIONS FOR SHALLOW & DEEP TRENCH SYSTEMS

Check the box for what type of system you are proposing, complete the calculations and submit this with your application.

SHALLOW TRENCH	☐ DEEP TRENCH			
	DESIGN C	CALCULATIO	DNS	
See page 6 to determine your system	n design flow. System desig	n flow =	gallons per	day (B) flow.
Percolation rate =	(mpi) For your SAR	value see R18-9-A312	2D of the Aquifer Protection Permi	ts.
SAR value =	gallons per day / ft²	(C) (B	÷ C)	total square feet.
Choose a sidewall depth & trench wid	dth between 1 & 3 feet.			
Sidewall depth (1'-3') =	feet x 2 =	feet (D)	Trench width (1'-3') =	trench ft <sup>2</sup> (E)
D + E = feet (	(F) (Maximum trench credit = 9', or up	p to 11' with Alternate	features R18-9-A312G)	
Constructed trench length =	<u>(B)</u> = -			linear feet.*
	(C) x (F)	x		
* Linear feet equals amount of distrib	ution pipe that your system will requir	e. Divide linear feet ir	nto the number of distribution lines	you plan to construct.

### DRAWINGS NOT TO SCALE







## COCONINO COUNTY HEALTH DEPARTMENT

**ENVIRONMENTAL QUALITY** 

# DESIGN CALCULATIONS FOR CHAMBER TECHNOLOGY

CHAMBER TECHNOLOGY			
Chamber		Chamber	
Width of the open bottom absorption surface of the		feet (B)	
Vertical height (louver height) of the chamber		feet (V)	
Length of the	feet (L)		
$A = (1.43 \times B \times L) + (2 \times V)$	Absorption area of eac	h chamber =	
(1.43 <sub>X</sub>	) + (2	x )=	
(	) +	( ) = feet	
Note: See page 6 to determine system design flow.			
System design	gallons per d	ay (F)	
Percolation	SAR value	gallons per day / ft (G)	
(F / G) /	=	square feet of leaching area required (S)	
(S / A) /	=	total #chambers. (N) (max 16 chambers per	
(L x N) x	=	linear ft.	

